NO.NEWZ/BBMP/YPZ/PMC-3A/17-18

Date:19-07-2017

To,
The Executive Engineer,
Yelahanka Project Division
BBMP, Bangalore.

Dear Sir,

"PMC CERTIFICATE AND INSPECTION REPORT"

Subject: Regarding Inspection Report for the below mentioned work.

Name of work: Improvements and Asphalting to roads at Agrahara layout in Ward no 05

Item No	Description of work	Unit	Qty
1	KSRB 2-1.1 : Earthwork in surface excavation in ordinary soil for levelling and lowering the ground manually (other than foundation of buildings, culverts, road	Cum	4868.90
2	KSRB 2-2.2 : Earthwork excavation for foundation of buildings, water supply, sanitary lines and electrical conduits either in pits or in trenches 1.5m and above in width, in	Cum	5571.17
3	KSRRB M100-1 Loading and unloading of stone boulder/stone aggregates/sand/.kanker/moorum. KSRRB M100-1:Placing tipper at loading point,	Cum	10440.07
4	KSRRB 300- Scarifying the surface and dressing KSRRB 300-44 Scarifying top bituminous surface or surface dressing or premix carpet including picking up	Sqm	12380.57
5	KSRRB 300-58. Compaction of original ground with maximum of 6 passes of 8 to 10 tonnes power roller including filling in depression occuring during rolling including	Sqm	26130.53
6	KSRRB M400-6.1. Construction of granular sub-base by providing close graded material, mixing in a mechaical mix plant at OMC, carriage of mixed material to work	Cum	2749.61
7	KSRRB M400- Wet Mix Macadam KSRRB M400-17. Providing, laying, spreading and compacting crushed stone aggregates of granite / trap / basalt to wet mix macadam	Cum	6195.57
8	Providing and applying primer coat for surfaces of medium porosity like cement stabilized soil base @ 1.10kg/sqmt over prepared surface with S.S bitumen emulsion	Sqm	26130.53
9	KSRRB 500-7. Providing and applying tack coat on the prepared black topped surfaces at 5 kg per 10 sqm, heating bitumen in boiler fitted with spray set	Sqm	7590.24
10	KSRRB M500-17. Providing and laying dense graded bituminous macadam using crushed aggregates of specified grading, premixed with VG30 grade bituminous	Cum	379.51
11	KSRRB M500-19. Providing and laying bituminous concrete using crushed aggregates of specified grading, premixed with bituminous binder a and filler, transporting the	Cum	783.92
12	KSRRB M800-13.Road Marking with Hot Applied Thermoplastic Compound with Reflectrising Glass Beads on Bituminous Surface:- Providing and laying of hot applied	Sqm	1072.97

Item No	Description of work	Unit	Qty
13	Providing precast slab of 100 mm thick including cost of all materials, labour, curing,transportation,loading ,unloading,etc.,complete	Sqm	152.70

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and final bill

Thanking you,

With Regards,

For Newzen Consultants Bangalore